

Planned Course Work Schedule

The following is the planned schedule for the winter work and course developments. Whilst these changes occur temporary greens and the 19th Hole will be used

Please give our green staff and contractors priority and assistance in the winter as they will be working hard to develop your course for next season.

Week Commencing	Work Description	UPDATE
18 th September	14 th Path and Winter Mat	8 th Hard stand complete 14 th Hard Stand Complete 4 th Bunker Removed ready for completion
25 th September	6 th Bunker Removal and mounding	Completed with seeding
2 nd October	Green keeping work Fairways, Tees practice ground	Completed
9 th October	Paths Started on 5 th , 8 th and 10 th Complete Winter Tee's 4 th and 7 th Holes Turf laid on 4 th hole	
16 th October	1 st Tee and 16 Tee	
23 rd October	Drainage on 15 th fairway Drainage 6 th , 7 th and 11 th Greens New Bunkers on 15 th hole	
30 th October	Work Continues on 15 th	